



MEMORANDUM

TO: Ray Lotfi – NCDOT STIP Unit

FROM: Elizabeth Phipps

DATE: October 4, 2012
Revised July 22, 2013
Revised September 3, 2013
Revised January 27, 2014
Revised July 25, 2014

SUBJECT: B-5196 Replacement of Bridge #528 Road Bridge over Flat Creek
Montreat, NC
KCI Job Order No. 22122551

In accordance with your request, we have developed the following schedule for the subject project based on the timeframes agreed to at the project scoping meeting:

| | |
|--|--------------------|
| Notice to Proceed..... | September 20, 2012 |
| Complete Archaeology and Architectural History Survey Draft..... | November 27, 2013 |
| Complete SHPO Review of Archaeology and Architectural History..... | February 15, 2014 |
| Complete Revised Architectural Report with District Boundaries..... | May 5, 2014 |
| Complete SHPO Review of Revised Architectural Report | June 3, 2014 |
| Montreat Review of MOA | August 15, 2014 |
| SHPO & FHWA Acceptance of MOA | August 30, 2014 |
| Montreat Review of Categorical Exclusion..... | September 15, 2014 |
| FHWA & NCDOT Review of CE | November 1, 2014 |
| Completion of Categorical Exclusion..... | December 15, 2014 |
| R/W Plan Approval / R/W Authorization..... | December 1, 2014 |
| Final Plans and Specification Completion / Construction Authorization..... | March 1, 2014 |
| Advertise for Construction..... | April 1, 2015 |
| Award Construction Contract | May 1, 2015 |
| Construction Completion | May 1, 2016 |

Please let me know if you need additional information or if questions arise.

ERP/erp

Attachments: None

cc: Mr. Ron Nalley – Town of Montreat (via e-mail)

Memorandum
Page 2 of 2
Revised January 27, 2014

Document2